

Bitework Underground Utilities Template

Job Name: _____
 Address: C / (No location and name)
 Est. Date: 25-May-10 Print Date
 This bid is based on plan sheets: Civil drawings

BITWORK & PAVING SUMMARY SHEET

ITEM HEADINGS	Quantity	Unit	Unit Price	Amount
GENERAL CONDITIONS:	1	N	0	0
Mobilization, permits, supervision, layout, and barricades as relate only to work included in this proposal.				
REMOVALS trees, topsoil, asphalt	1	N	2,787	2,787
BUILDING PAD	4,000	SF	0.00	0
Compacted and graded to +/- 0.1' below bottom of slabs. Filling and grading to be done prior to footing and utility excavations. No restoration of pads following footing and utility excavations.				
TRAFFIC AREAS: On-Site				
Subgrade 12" compacted	0	SY	#01V-01	0
Rock base 6", in one lift	0	SY	#01V-01	0
Asphalt 1-1/2", in two lifts	3,500	SY	8.03	30,105
Curbs Type D, curb & gutter		E	#01V-01	0
Onsite signs & stripes paint, thermoplastic	1	N	0.00	0
Wheel stops concrete		EA	#01V-01	0
GRADE GREEN AREAS:	0	SY	#01V-01	0
Rough grade to +/- 0.1' of bottom of topsoil layer, before irrigation installation. No restoration following irrigation installation. No topsoil. No landscaping.				
SIDEWALKS layout and grading for all walks		SF	#01V-01	0
Form & pour concrete walks. (Drick power work too)				
OFF-SITE WORK				0
remove curbing		E		
Remove sidewalks & driveways		SF		
new curbing curb & gutter, valley gutter		E		
new 4" thick sidewalks		SF		
new 6" thick concrete driveway aprons		SF		

How the Form Works

(This section will not print out with the worksheet)

Yellow Cells Self Calculate

Enter data in the "WHITE" cells

The Disk Readings and amounts are automatically generated from the information entered and/or calculated in the Estimate worksheet below. Once the estimate is complete this Summary page can be copied to your Proposal form and modified as you wish before submitting your bid.